

EJLD HIGHLIGHTS – MAY 2011

CONSTRUCTION PROJECTS

Reaches 1-4 – Substantially complete. The contractor is cutting grass and will be seeding with Bermuda. Final inspections will occur once Bermuda is established.

Reach 5 – The Corps' contractor is almost finished hydro mulching this reach. The final inspection will occur once Bermuda is established. Work on the Coast Guard utilities is complete.

Duncan Breakwater – Turnover letter was sent to the State.

Bonnabel Breakwater – Turnover letter was sent to the State.

Williams Floodwall and Gate – Substantially complete. The Corps has hired a contractor to establish Bermuda grass and seeding will take place this week.

Bonnabel Floodwall and Gate – Essentially complete. The area has been seeded by the Corps' contractor.

Fronting Protection – 36% complete. Work continues at Suburban and Elmwood pump stations.

Causeway – 12% complete. Contractor is driving sheet and concrete piles. Work continues on the vault. Utility lines are still being installed.

West Return Wall – North – 32% complete. The contractor is currently working 4 work fronts. Sheet and H piles continue to be driven.

West Return Wall - South – 26% complete. The contractor is driving sheet and H piles. Closure demonstrations have occurred for the three openings on this project.

Foreshore Protection – Reaches 1 and 2 – 6% complete. Contractor has installed geotextile fabric and is placing stone east of the Treasure Chest.

Foreshore Protection – Reaches 3 and 4 – 26% complete. Contractor is placing and shaping rock on Reach 3.

FEMA PW 13866 – Contractor is dredging and expects sand delivery this week.

Airport Runway Levee – 84% complete on the northern section. The contractor is moving the stockpiled materials from of the Bonnet Carre Spillway to the job site.

MAINTENANCE DEPARTMENT

Danny and staff continue to attend weekly construction meetings, red zone, pre-final and final inspections.

Danny and staff continue to monitor and document turf establishment and on-going construction projects.

Danny and crew are monitoring and reporting daily during the current high river event.

Crews are still hauling debris from the 1st high water event.
The Corps will look at recently installed ramps based upon Danny's recommendation.

Maintenance and Police held a work stand down and safety meeting.

In preparation for the hurricane season Danny has completed stock checks for emergency equipment and supplies.

POLICE DEPARTMENT

In the normal 24/7 patrols, the EJLD police continue to monitor levee conditions, permit violations and construction areas, trailers and gates for trespassers.

The Police Department continues to provide off duty and after hours security for the contractor's equipment for the Huey P. Long Bridge widening project.

Police monitor and report daily during the current high water event.

Police staff attended and/or participated in the following:

- 1) EJLD's internal emergency preparedness meeting
- 2) All officers attended work stand down and safety meeting
- 3) Tour with JP Traffic Engineering to determine proper signage installation
- 4) Chief & Captain attended Counter Terrorism Workshop
- 5) CPTP class on Building Better Skill Performance through Employee Skill Development and Performance Planning & Review
- 6) Officers/Sergeants attended workshops for Improvised Explosives & Threat Awareness and Violent Crime Analysis

**East Jefferson Levee District Status Report
May 2011**

East Jefferson Levee District LPV 27 26

The hurricane protection levee system is divided into five Reaches along Lake Pontchartrain, plus the East Return Levee on the 17th Street Canal and the West Return Levee on the St. Charles Parish Line. (Map of the East Jefferson Levee District is attached.)

LPV 27 26 WRL – West Return Levee

Description:

The West Return Levee is located along the St. Charles Parish Line in Kenner and is comprised of floodwalls, earthen levees and floodgates. The earthen levees in this section are at the south end of the section surrounding the airport runway. This section was elevated in the spring of 2005 by the Louis Armstrong International Airport, to the pre-Katrina design elevation of 12' plus 2' of overbuild, or a total of 14', to account for subsidence. The sheetpile I-wall at the corner of the West Return levee wall and the airport runway extension that ties in to the earthen levee section were replaced with deeper, stronger 60' sheeting. The earthen berms along these sheetpile I-walls were enlarged and reinforced with concrete slope paving to provide additional stability and improve scour protection.

Construction:

The East Jefferson Levee District assisted the Corps' Memphis hired labor crew with modifications made to the earthen berms at the south end of the West Return levee to provide additional stability and improve drainage. A 1,500' section of I-wall along the West Return levee at Vintage, which was sinking and leaning, was reinforced with 60' sheetpile, which was strengthened further with an enlarged berm and concrete slope paving to prevent scour. Phase 2 100-year protection of the earthen levees surrounding the airport runway has been awarded with completion in the 3rd Quarter of 2011. The West Return levee floodwall has been divided into North and South segments. Work has now begun on both segments. Interim 100-year protection will be in place for June, 2011. 100-year permanent protection should be complete by the 4th Quarter of 2011 and the entire project will be complete by the 2nd Quarter of 2012.

Inspection:

Issues: None

LPV 27 26 R1 – Reach 1

Description:

The Reach 1 levee is located between the Duncan Canal in Kenner and the St. Charles Parish Line and is comprised of floodwalls, earthen levees and floodgates. The earthen levees in this section were elevated in Phase 1 to the pre-Katrina authorized design elevation of 16' plus 1' of overbuild, to a total of 17', to account for subsidence. The Re-curve I-wall at the St. Charles Parish line and the I-walls that tie the Duncan Canal Pump Station into the earthen levees were improved with interim protection. The earthen berms along these I-walls were enlarged and reinforced with concrete slope paving to provide additional stability and to improve scour protection.

Construction:

The project to build the breakwater designed to protect the Duncan Canal Pump Station is complete. The breakwater will provide 100-year protection for Duncan Pump Station. The contract for the construction of the Duncan Canal Pump Station fronting protection and the replacement of the I-wall tie-ins was awarded April 15, 2010 and should be complete in the 3rd Quarter of 2013. The Phase 2 100-year protection for the Reach 1 earthen levee is complete with the exception of turf establishment.

Inspection:

Issues: None

LPV 27 26 R2 – Reach 2

Description:

The Reach 2 levee is located between the Elmwood Canal in Metairie and the Duncan Canal in Kenner and is comprised of floodwalls, earthen levees and floodgates. The earthen levees do not meet the Corps' current stability requirements. Older sheetpile I-walls were replaced with deeper, stronger 60' sheeting on the west side of the Elmwood Canal. The I-walls at the Williams Blvd. roadway floodgates and the I-walls that tie in the Duncan and Elmwood Canal Pump Stations to the earthen levees were improved with interim protection. The earthen berms along these I-walls were enlarged and reinforced with concrete slope paving to provide additional stability and to improve scour protection.

Construction:

Phase 2 100-year protection for the Reach 2 earthen levee is complete with the exception of turf establishment. Interim 100-year protection for the Elmwood Canal Pump Station will be in place for June, 2011. Permanent 100-year protection for the Elmwood Canal pump station and the replacement of the I-wall tie-ins will be complete by the 4th Quarter of 2011 and the entire project will be complete by the 3rd Quarter of 2013. The Williams Boulevard floodgate project is essentially complete.

Inspection:

Issues: None

LPV 27 26 R3 – Reach 3

Description:

The Reach 3 levee is located between the Elmwood Canal in Metairie and the Suburban Canal in Metairie and is comprised of floodwalls and earthen levees. The earthen levees in this section were elevated during Phase 1 to the pre-Katrina authorized design elevation of 16' plus 1' of overbuild, to a total of 17', to account for subsidence. Older sheetpile I-walls were replaced with deeper, stronger 60' sheeting on the east side of the Elmwood Canal and the west side of the Suburban Canal. The I-walls that tie in the Elmwood and Suburban Canal Pump Stations to the earthen levees were improved with interim protection. The earthen berms along these I-walls were enlarged and reinforced with concrete slope paving to provide additional stability and to improve scour protection.

Construction:

Interim 100-year protection for the Suburban Canal Pump Station will be in place for June, 2011 with permanent 100-year protection for the pumping station and replacement of the I-wall tie-ins completed by the 4th Quarter of 2011. The entire project is expected

to be complete by the 3rd Quarter of 2013. The construction for the Phase 2 100-year earthen protection is complete with the exception of turf establishment.

Inspection:

Issues: None.

LPV 27 26 R4 – Reach 4

Description:

The Reach 4 levee is located between the Suburban Canal in Metairie and Causeway Blvd. in Metairie and is comprised of floodwalls and earthen levees. The earthen levees in this section were elevated in Phase 1 to the design elevation of 16' plus 1' of overbuild, to a total of 17', to account for subsidence. Older sheetpile I-walls were replaced with deeper, stronger 60' sheeting on the east side of the Suburban Canal. The Lake Pontchartrain protection at Causeway Boulevard formally consisted of a crib wall under the bridge spans. The 100-year project will consist of a floodwall with the Causeway bridge spans atop the wall. The wall is being built to 2057 standards for strength, height and stability. This project incorporates the all-weather access road passing under the bridge to allow for maintenance and construction vehicles of the levee district to access both sides of Causeway.

Construction:

The construction for the Phase 2 100-year earthen protection is complete with the exception of turf establishment. The Causeway project has been awarded to Boh Bros. Interim 100-year protection will be in place for June, 2011 and permanent 100-year protection will be in place by the 1st Quarter of 2012. The entire Causeway project should be complete in the 4th Quarter of 2012.

Inspection:

Issues: None

LPV 27 26 R 5 – Reach 5

Description:

The Reach 5 levee is located between Causeway Boulevard in Metairie and the 17th St. Canal at the Orleans Parish Line and is comprised of floodwalls, earthen levees and floodgates. The earthen levees are about 2' low. To provide interim protection until the permanent levee project can be constructed, the earthen sections were elevated 3' using HESCO baskets filled with sand. The construction contract for the permanent lift was awarded in the 4th Quarter of 2008. The I-walls at the Bonnabel Blvd. roadway gates and the I-walls that tie in the Bonnabel Canal Pump Station to the earthen levees have been improved with interim protection. The earthen berms along these I-walls have been enlarged and reinforced with concrete slope paving to provide additional stability and to improve scour protection.

Construction:

The lift for this levee section has elevated the Reach to 16.5' with 10' crowns. This work is essentially complete. This lift brings the levee section to 100-year protection and satisfies the new design criteria. The construction of the breakwater designed to protect the Bonnabel Canal Pump Station is complete. The Bonnabel Boulevard floodgate project is essentially complete. The contract for the construction of the Bonnabel Canal Pump Station fronting protection and replacement of the I-wall tie-ins should be complete by the 3rd Quarter of 2013.

Inspection:

Issues: None

LPV 27 26 ERL

Description:

The **East Return Levee** is located between the Hammond Highway Bridge and Pump Station 6 along the 17th St. Canal and is comprised of floodwalls, earthen levees and floodgates. Post-Katrina interim closure gates and temporary pumps were constructed at the lakefront outfall of the 17th Street Canal to eliminate the risk from lake waters filling the canal and causing failure of the canal walls as happened during Katrina. This interim protection will remain in place until a permanent structure can be installed.

Construction:

Work on the 17th Street Canal Remediation project, which is intended to increase the safe water elevation in the canal should be complete by the 3rd Quarter of 2011.

Inspection:

Erosion and nutria burrowing along the canal bank are being monitored.

Issues: None

LPV 27 26 MRL

Description:

The **Mississippi River Levee** is located between the Orleans Parish Line and the St. Charles Parish line and is comprised of earthen levees only. The levees are constructed between an elevation of 24.5' and 26.5'.

Construction: The Corps has not yet provided information for the upcoming Mississippi River Levee lift. The bike paths will be replaced because they serve as an access road for routine inspections and emergency responses.

Inspection: Good

Issues: The Corps and the levee district will be compiling an inventory of trees within 6' of the toe of the levee that will need to be removed.

LPV 27 26 Special Issues

Shoreline Protection – Reaches 4 and 5

The levee district has contracted with Burk-Kleinpeter, Inc. to replace the shoreline rock lost during Hurricane Katrina. This approximately \$11.3 million project being funded by FEMA was awarded July 17, 2008, and will hopefully be completed before the end of 2011.

Shoreline Protection – Reaches 1, 2, 3 and 1000' of 4

The Corps of Engineers has designed foreshore protection along the lake shoreline from St. Charles Parish to 1000' east of the Suburban Canal. The work is covered by two projects and will build out the shoreline approximately 90' with a rock berm at the shoreline's edge. The contracts have been awarded and completion is expected by the 1st Quarter of 2012.